

TR-1 SPECIAL INSPECTION REPORT

Division of the State Architect

Application No: 04-123456

Report No: ST-INS-012

Date: January 15, 2026

SECTION 1 - PROJECT INFORMATION

Project Name: Skyline
Tower Construction
Project Address: 456 Market
Street, San Francisco, CA 94102
Owner: SF
Development Partners LLC
General Contractor: Golden
Gate Construction Inc. (License
#B-456789)
Contract No: ST-SPEC-001

SECTION 2 - INSPECTION INFORMATION

Inspection Date: January 15,
2026, 10:30 AM
Special Inspector: Robert
Chen, PE (License #C-57892)
Inspection Agency: Bay Area
Inspection Services, Inc.
Inspection Type: & Structural
Steel Welding & Concrete &
Masonry & Soils

SECTION 3 - WORK INSPECTED

Location: Level 12, Grid
Lines D–G
Work Description: CJP beam-
to-column connections, moment
frame Lines D and G
Applicable Codes: 2022 CBC,
AWS D1.1-2020, AISC 360
Drawings Ref: ST-S-112, ST-
S-113 Rev A

SECTION 4 - INSPECTION FINDINGS

Visual inspection of 24 CJP
welds completed. 100% pass
rate on visual.
UT performed on 12 moment
frame welds (50% sample per
spec ST-SPEC-001 Section 4).
UT Results: All 12 welds — NO
DEFECTS DETECTED.
Contractor notified inspector 26
hours in advance per project
specification requirement.

SECTION 5 - RESULT

& APPROVED — Work conforms
to approved plans,
specifications, and applicable
codes.
& CORRECTION REQUIRED
& STOP WORK

Next Inspection Milestone: Level
15 connections — estimated
February 10, 2026

Inspector Signature: _____

Date: 01/15/2026

I certify under penalty of perjury that the
above is true and correct to the best of
my knowledge and belief.

DSA Form TR-1 (Rev. 03/2024) — Page 1
of 1